

6

File Original and First Copy with  
Department of Ecology  
Second Copy—Owner's Copy  
Third Copy—Driller's Copy

# WATER WELL REPORT

STATE OF WASHINGTON

Start Card No. 32/1/196

Water Right Permit No. \_\_\_\_\_

(1) OWNER: Name John Resich Address 840W 9TH S SAN PEDRO CALIF 90131

(2) LOCATION OF WELL: County ISLAND SW NE Sec 19 T. 32 N. R. 1E W.M.

(2a) STREET ADDRESS OF WELL (or nearest address) W. Zylstra RD, Coupeville WA 98217

(3) PROPOSED USE: ☒ Domestic ☐ Industrial ☐ Municipal ☐  
☐ Irrigation ☐ Test Well ☐ Other ☐  
☐ DeWater

(4) TYPE OF WORK: Owner's number of well (if more than one) 1  
Abandoned ☐ New well ☒ Method: Dug ☐ Bored ☐  
Deepened ☐ Cable ☒ Driven ☐  
Reconditioned ☐ Rotary ☐ Jetted ☐

(5) DIMENSIONS: Diameter of well 6 inches.  
Drilled 230 feet. Depth of completed well 230 ft.

## (6) CONSTRUCTION DETAILS:

Casing installed: 6 " Diam. from 0 ft. to 220 ft.  
Welded ☐ " Diam. from \_\_\_\_\_ ft. to \_\_\_\_\_ ft.  
Liner installed ☐ " Diam. from \_\_\_\_\_ ft. to \_\_\_\_\_ ft.  
Threaded ☐ " Diam. from \_\_\_\_\_ ft. to \_\_\_\_\_ ft.

Perforations: Yes ☐ No ☒

Type of perforator used \_\_\_\_\_

Size of perforations \_\_\_\_\_ in. by \_\_\_\_\_ in.

\_\_\_\_\_ perforations from \_\_\_\_\_ ft. to \_\_\_\_\_ ft.

\_\_\_\_\_ perforations from \_\_\_\_\_ ft. to \_\_\_\_\_ ft.

\_\_\_\_\_ perforations from \_\_\_\_\_ ft. to \_\_\_\_\_ ft.

Screens: Yes ☒ No ☐

Manufacturer's Name COOK

Type STAINLESS STEEL Model No. 304

Diam. 6 Slot size 10 from 220 ft. to 225 ft.

Diam. 6 Slot size 12 from 225 ft. to 230 ft.

Gravel packed: Yes ☐ No ☒ Size of gravel \_\_\_\_\_

Gravel placed from \_\_\_\_\_ ft. to \_\_\_\_\_ ft.

Surface seal: Yes ☒ No ☐ To what depth? 18+ ft.

Material used in seal BENTONITE

Did any atrata contain unusable water? Yes ☐ No ☒

Type of water? \_\_\_\_\_ Depth of atrata \_\_\_\_\_

Method of sealing atrata off \_\_\_\_\_

(7) PUMP: Manufacturer's Name \_\_\_\_\_

Type: \_\_\_\_\_ H.P. \_\_\_\_\_

(8) WATER LEVELS: Land-surface elevation above mean sea level 210- ft.

Static level 179 ft. below top of well Date 10-92

Artesian pressure \_\_\_\_\_ lbs. per square inch Date \_\_\_\_\_

Artesian water is controlled by \_\_\_\_\_ (Cap, valve, etc.)

(9) WELL TESTS: Drawdown is amount water level is lowered below static level

Was a pump test made? Yes ☐ No ☒ If yes, by whom? \_\_\_\_\_

Yield: \_\_\_\_\_ gal./min. with \_\_\_\_\_ ft. drawdown after \_\_\_\_\_ hrs.

" " " " " "

" " " " " "

Recovery data (time taken as zero when pump turned off) (water level measured from well top to water level)

Time Water Level Time Water Level Time Water Level

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

## (10) WELL LOG or ABANDONMENT PROCEDURE DESCRIPTION

Formation: Describe by color, character, size of material and structure, and show thickness of aquifers and the kind and nature of the material in each stratum penetrated, with at least one entry for each change of information.

MATERIAL	FROM	TO
HARD PAN	0	57
DRY SAND	57	107
SANDY CLAY	107	144
WATER SAND - FINE	144	150
CLAY	150	210
WATER SAND - GOOD	210	230

RECEIVED

OCT 14 1992

DEPT. OF ECOLOGY

Work started oct 1992 completed oct 6 1992

## WELL CONSTRUCTOR CERTIFICATION:

I constructed and/or accept responsibility for construction of this well, and its compliance with all Washington well construction standards. Materials used and the information reported above are true to my best knowledge and belief.

NAME WHIDBEY DRILLERS (PERSON, FIRM, OR CORPORATION) (TYPE OR PRINT)

Address OAK HARBOR WA.

(Signed Perrin Fok License No. 129) (WELL DRILLER)

Contractor's Registration No. WHIDBWD289MM Date oct 6 1992

(USE ADDITIONAL SHEETS IF NECESSARY)

