The Department of Ecology does NOT Warranty the Data and/or the Information on this Well Report.

12880

359848

32-02-24E

WATER WELL REPORT

ECOLOGY

Original & 1st copy - Ecology, 2nd copy - owner, 3rd copy - driller

Construction/Decommission *("x" in circle)*

[X] Construction

[ ] Decommission *ORIGINAL INSTALLATION*

Notice of Intent Number WE09942

PROPOSED USE: [X] Domestic [ ] Industrial [ ] Municipal [ ] DeWater [ ] Irrigation [ ] Test Well [ ] Other

TYPE OF WORK: Owner's number of well (if more than one)

[X] New well [ ] Reconditioned *Method:* [ ] Dug [ ] Bored [ ] Driven [ ] Deepened [ ] Cable [X] Rotary [ ] Jetted

DIMENSIONS: Diameter of well 8 inches, drilled 124 ft.

Depth of completed well 122 ft.

CONSTRUCTION DETAILS

Casing Installed: [X] Welded 8 " Diam. from +2 ft. to 118 ft.

[ ] Liner installed " Diam. from ft. to ft.

[ ] Threaded " Diam. From ft. to ft.

Perforations: [ ] Yes [X] No

Type of perforator used

SIZE of perfs in. by in. and no. of perfs from ft. to ft.

Screens: [X] Yes [ ] No [ ] K-Pac Location

Manufacturer's Name Johnson

Type Stainless Steel Model No.

Diam. 8 Slot size 50 from 118 ft. to 122 ft.

Diam. Slot size from ft. to ft.

Gravel/Filter packed: [ ] Yes [X] No Size of gravel/sand

Materials placed from ft. to ft.

Surface Seal: [X] Yes [ ] No To what depth? 18 ft.

Material used in seal Bentonite 3/8 Chips

Did any strata contain unusable water? [ ] Yes [X] No

Type of water? Depth of strata

Method of sealing strata off

PUMP: Manufacturer's Name

Type: H.P.

WATER LEVELS: Land-surface elevation above mean sea level ft.

Static level 101.5 ft. below top of well Date 05/22/2009

Artesian pressure lbs. per square inch Date

Artesian water is controlled by (cap, valve, etc.)

WELL TESTS: Drawdown is amount water level is lowered below static level

Was a pump test made? [ ] Yes [X] No If yes, by whom?

Yield: gal./min. with ft. drawdown after hrs.

Yield: gal./min. with ft. drawdown after hrs.

Yield: gal./min. with ft. drawdown after hrs.

Recovery data (time taken as zero when pump turned off) (water level measured from well top to water level)

Time	Water Level	Time	Water Level	Time	Water Level

Date of test

Bailer Test gal./min. with ft. drawdown after hrs.

Airtest 20 gal./min. with stem set at 115 ft. for 1/2" hrs.

Artesian flow g.p.m. Date

Temperature of water Was a chemical analysis made? [ ] Yes [X] No

CURRENT

Notice of Intent No. WE09942

Unique Ecology Well ID Tag No. APF 343

Water Right Permit No.

Property Owner Name Finisterre Heights Homeowners Assoc.

Well Street Address Meggia Lane

City Camano Island County Island

Location SW 1/4-1/4 NW 1/4 Sec 24 Twn 32 R 02 EWM [X] Or WWM [ ] Check One

(s, t, r Still REQUIRED)

Lat/Long Lat Deg Lat Min/Sec

Long Deg Long Min/Sec

Tax Parcel No. (Required) S6627-00-0000A-0

CONSTRUCTION OR DECOMMISSION PROCEDURE

Formation: Describe by color, character, size of material and structure, and the kind and nature of the material in each stratum penetrated, with at least one entry for each change of information. (USE ADDITIONAL SHEETS IF NECESSARY.)

MATERIAL	FROM	TO
Brown gravel, sand & clay	0	20
Brown clay, gravel & sand	20	30
Brown gravel, sand & cobbles	30	44
Brown gravel & sand	44	68
Brown silt, sand & gravel	68	71
Brown sand & gravel	71	76
Brown silt & sand	76	88
Brown sand & gravel	88	110
Brown sand, gravel & water	110	123
Brown silt & sand	123	
Well site meets all sighting criteria under I.C.C.		
8.09 based on information supplied by the owner or		
owner's authorized representative.		

Start Date 05/19/2009 Completed Date 05/22/2009

WELL CONSTRUCTION CERTIFICATION: I constructed and/or accept responsibility for construction of this well, and its compliance with all Washington well construction standards. Materials used and the information reported above are true to my best knowledge and belief.

[X] Driller [ ] Engineer [ ] Trainee Name (Print) Jason Boyd

Driller/Engineer/Trainee Signature Jason M. Boyd

Driller or trainee License No. 2887T

IF TRAINEE: Driller's License No. 2596

Driller's Signature:

Drilling Company Hayes Pump and Drilling

Address P.O. Box 124

City, State, Zip Bow , WA 98232

Contractor's Registration No. HAYESPD915C7 Date 09/24/2009