The Department of Ecology does NOT Warranty the Data and/or the Information on this Well Report.

R23009-094-0110
ALQ094

9BV

Well Drilled

Well log - whidbey well drillers
Aug 7 74

173' Deep
152.5 Static level
20 Slot Screen
18' Surface Seal

Clay and Hardpan 0 - 122'
Sand & Gravel to 158'
Water Gravel at 158'
Water Gravel on down to 173'
Bucket Bailed @ 20 gal per/min
concluded yield @ 35 " " "

T [illegible]

RECEIVED
DEPARTMENT OF ECOLOGY
MAY 23 2012
WATER RESOURCES PROGRAM
NWRO

B+Y Water System
(Browne + Youngberg)
480600122332601 30N/02E-09R

1/29/93